

Morro Bay Project Schedule: Milestones							
ID	Task Name	Actual Start	Actual Finish	Q1 19/20 Baseline Start	Q1 19/20 Baseline Finish	Scheduled Start	Scheduled Finish
0	<b>Morro Bay WRF Project</b>	<b>Mon 11/18/13</b>	<b>NA</b>	<b>Mon 11/18/13</b>	<b>Tue 6/21/22</b>	<b>Mon 11/18/13</b>	<b>Fri 6/23/23</b>
1	<b>Program Planning</b>	<b>Tue 12/10/13</b>	<b>NA</b>	<b>Tue 12/10/13</b>	<b>Mon 4/22/19</b>	<b>Tue 12/10/13</b>	<b>Fri 12/20/19</b>
2	<b>Initial Program Support</b>	<b>Tue 12/10/13</b>	<b>NA</b>	<b>Tue 12/10/13</b>	<b>Mon 4/22/19</b>	<b>Tue 12/10/13</b>	<b>Fri 12/20/19</b>
17	City Council Decision on WRF Site	Tue 6/14/16	Tue 6/14/16	Tue 6/14/16	Tue 6/14/16	Tue 6/14/16	Tue 6/14/16
18	<b>Property Negotiation</b>	<b>Tue 6/14/16</b>	<b>NA</b>	<b>Tue 6/14/16</b>	<b>Mon 4/22/19</b>	<b>Tue 6/14/16</b>	<b>Fri 12/20/19</b>
19	<b>South Bay Boulevard Site</b>	<b>Tue 6/14/16</b>	<b>NA</b>	<b>Tue 6/14/16</b>	<b>Mon 10/17/16</b>	<b>Tue 6/14/16</b>	<b>Fri 12/20/19</b>
24	Property Procurement	NA	NA	NA	NA	Fri 12/20/19	Fri 12/20/19
28	<b>Master Planning</b>	<b>Thu 12/11/14</b>	<b>Tue 9/25/18</b>	<b>Thu 12/11/14</b>	<b>Tue 9/25/18</b>	<b>Thu 12/11/14</b>	<b>Tue 9/25/18</b>
92	<b>Design Refinement and Alternative Development</b>	<b>Wed 7/12/17</b>	<b>Tue 9/26/17</b>	<b>Wed 7/12/17</b>	<b>Tue 9/26/17</b>	<b>Wed 7/12/17</b>	<b>Tue 9/26/17</b>
95	Receive Direction from City Council on Preferred Site and	Tue 9/26/17	Tue 9/26/17	Tue 9/26/17	Tue 9/26/17	Tue 9/26/17	Tue 9/26/17
97	<b>RFP for Groundwater Modeling and Pilot Injection Testing</b>	<b>Wed 3/14/18</b>	<b>Tue 9/25/18</b>	<b>Wed 3/14/18</b>	<b>Tue 9/25/18</b>	<b>Wed 3/14/18</b>	<b>Tue 9/25/18</b>
103	Award Contract	Tue 9/25/18	Tue 9/25/18	Tue 9/25/18	Tue 9/25/18	Tue 9/25/18	Tue 9/25/18
104	<b>Procurement of Lift Station/Transmission Mains Design Consult</b>	<b>Wed 12/14/16</b>	<b>Tue 11/21/17</b>	<b>Wed 12/14/16</b>	<b>Tue 11/21/17</b>	<b>Wed 12/14/16</b>	<b>Tue 11/21/17</b>
108	Selection of LS/Pipelines Design Consultant	Tue 11/21/17	Tue 11/21/17	Tue 11/21/17	Tue 11/21/17	Tue 11/21/17	Tue 11/21/17
109	Notice to Proceed	Tue 11/14/17	Tue 11/14/17	Tue 11/14/17	Tue 11/14/17	Tue 11/14/17	Tue 11/14/17
112	<b>Hydrogeological Support</b>	<b>Tue 9/25/18</b>	<b>NA</b>	<b>Tue 9/25/18</b>	<b>Mon 2/7/22</b>	<b>Tue 9/25/18</b>	<b>Mon 1/10/22</b>
113	<b>Pilot Injection Testing and Groundwater Monitoring</b>	<b>Tue 9/25/18</b>	<b>NA</b>	<b>Tue 9/25/18</b>	<b>Mon 2/7/22</b>	<b>Tue 9/25/18</b>	<b>Mon 1/10/22</b>
114	<b>GSI Task 1 - Characterize and Select Preferred Project Area</b>	<b>Tue 10/23/18</b>	<b>NA</b>	<b>Tue 10/23/18</b>	<b>Tue 5/28/19</b>	<b>Tue 10/23/18</b>	<b>Fri 2/28/20</b>
123	GSI Task 1 - Characterize and Select Preferred Project Area	NA	NA	Tue 5/28/19	Tue 5/28/19	Fri 2/28/20	Fri 2/28/20
124	<b>GSI Task 2 - Pilot Injection Testing</b>	<b>NA</b>	<b>NA</b>	<b>Wed 3/27/19</b>	<b>Tue 8/13/19</b>	<b>Mon 1/27/20</b>	<b>Fri 6/12/20</b>
127	GSI Task 2 - Pilot Injection Testing Complete	NA	NA	Tue 8/13/19	Tue 8/13/19	Fri 6/12/20	Fri 6/12/20
128	<b>GSI Task 3 - Injection Test Groundwater Modeling</b>	<b>NA</b>	<b>NA</b>	<b>Wed 8/14/19</b>	<b>Tue 10/29/19</b>	<b>Mon 6/15/20</b>	<b>Fri 9/4/20</b>
130	GSI Task 3 - Injection Test Groundwater Modeling Complete	NA	NA	Tue 9/17/19	Tue 9/17/19	Fri 6/19/20	Fri 6/19/20
140	<b>Environmental Documentation</b>	<b>Fri 3/20/15</b>	<b>Thu 8/8/19</b>	<b>Fri 3/20/15</b>	<b>Mon 5/27/19</b>	<b>Fri 3/20/15</b>	<b>Thu 8/8/19</b>
146	<b>Coordination of CEQA/Permitting</b>	<b>Tue 7/5/16</b>	<b>Thu 8/8/19</b>	<b>Tue 7/5/16</b>	<b>Mon 5/27/19</b>	<b>Tue 7/5/16</b>	<b>Thu 8/8/19</b>
171	<b>Publish Public Draft EIR</b>	<b>Thu 3/29/18</b>	<b>Fri 5/18/18</b>	<b>Thu 3/29/18</b>	<b>Fri 5/18/18</b>	<b>Thu 3/29/18</b>	<b>Fri 5/18/18</b>
173	Publish Draft EIR	Fri 3/30/18	Fri 3/30/18	Fri 3/30/18	Fri 3/30/18	Fri 3/30/18	Fri 3/30/18
181	<b>Prepare Final EIR</b>	<b>Mon 6/18/18</b>	<b>Tue 8/14/18</b>	<b>Mon 6/18/18</b>	<b>Tue 8/14/18</b>	<b>Mon 6/18/18</b>	<b>Tue 8/14/18</b>
185	Certification of Final EIR	Tue 8/14/18	Tue 8/14/18	Tue 8/14/18	Tue 8/14/18	Tue 8/14/18	Tue 8/14/18
186	<b>Prepare Addendum to FEIR</b>	<b>Wed 2/13/19</b>	<b>Thu 8/8/19</b>	<b>Wed 2/13/19</b>	<b>Mon 5/27/19</b>	<b>Wed 2/13/19</b>	<b>Thu 8/8/19</b>
189	Notice to Proceed to ESA	Mon 3/18/19	Mon 3/18/19	Mon 3/18/19	Mon 3/18/19	Mon 3/18/19	Mon 3/18/19
194	<b>ESA Task 2b - Draft Addendum</b>	<b>Wed 5/15/19</b>	<b>Thu 8/8/19</b>	<b>Wed 5/15/19</b>	<b>Mon 5/27/19</b>	<b>Wed 5/15/19</b>	<b>Thu 8/8/19</b>
196	ESA Draft Addendum Complete	Tue 7/16/19	Tue 7/16/19	Mon 5/13/19	Mon 5/13/19	Tue 7/16/19	Tue 7/16/19
199	ESA Final Addendum Complete	Thu 8/8/19	Thu 8/8/19	Mon 5/27/19	Mon 5/27/19	Thu 8/8/19	Thu 8/8/19
200	<b>General Permitting</b>	<b>Tue 9/26/17</b>	<b>NA</b>	<b>Wed 3/1/17</b>	<b>Fri 4/3/20</b>	<b>Tue 9/26/17</b>	<b>Wed 4/22/20</b>
201	<b>Coastal Development Permit (CDP)</b>	<b>Tue 12/4/18</b>	<b>Tue 7/16/19</b>	<b>Tue 12/4/18</b>	<b>Fri 8/9/19</b>	<b>Tue 12/4/18</b>	<b>Tue 7/16/19</b>
206	CCC Issue CDP	Tue 7/16/19	Tue 7/16/19	Fri 8/9/19	Fri 8/9/19	Tue 7/16/19	Tue 7/16/19
218	<b>CDFW Permitting</b>	<b>NA</b>	<b>NA</b>	<b>Mon 3/11/19</b>	<b>Fri 11/29/19</b>	<b>Thu 8/1/19</b>	<b>Wed 4/22/20</b>
222	Receive CDFW Permit	NA	NA	Fri 8/23/19	Fri 8/23/19	Wed 1/15/20	Wed 1/15/20
233	<b>Potable Reuse Permitting</b>	<b>Thu 3/21/19</b>	<b>NA</b>	<b>Thu 3/21/19</b>	<b>Tue 3/16/21</b>	<b>Thu 3/21/19</b>	<b>Fri 1/21/22</b>
236	Title 22 Engineer's Report Prepared	NA	NA	Tue 11/26/19	Tue 11/26/19	Fri 10/2/20	Fri 10/2/20
240	DDW Acceptance of Title 22 Engineer's Report	NA	NA	Tue 5/12/20	Tue 5/12/20	Fri 3/19/21	Fri 3/19/21
247	ROWD Prepared	NA	NA	Tue 11/26/19	Tue 11/26/19	Fri 10/2/20	Fri 10/2/20
249	RWQCB Issues NPDES and MRP	NA	NA	Tue 7/7/20	Tue 7/7/20	Fri 5/14/21	Fri 5/14/21
250	<b>Funding</b>	<b>Mon 11/18/13</b>	<b>NA</b>	<b>Mon 11/18/13</b>	<b>Fri 11/29/19</b>	<b>Mon 11/18/13</b>	<b>Fri 11/29/19</b>
251	<b>Rate Study Update</b>	<b>Sat 4/28/18</b>	<b>Tue 9/11/18</b>	<b>Sat 4/28/18</b>	<b>Tue 9/11/18</b>	<b>Sat 4/28/18</b>	<b>Tue 9/11/18</b>
262	Rate Workshop	Sat 6/23/18	Sat 6/23/18	Sat 6/23/18	Sat 6/23/18	Sat 6/23/18	Sat 6/23/18
266	City Council Rate Notice	Tue 7/10/18	Tue 7/10/18	Tue 7/10/18	Tue 7/10/18	Tue 7/10/18	Tue 7/10/18
268	Rate Public Hearing	Tue 9/11/18	Tue 9/11/18	Tue 9/11/18	Tue 9/11/18	Tue 9/11/18	Tue 9/11/18
269	<b>Grant and Loan Pursuit and Management</b>	<b>Mon 11/18/13</b>	<b>NA</b>	<b>Mon 11/18/13</b>	<b>Fri 11/29/19</b>	<b>Mon 11/18/13</b>	<b>Fri 11/29/19</b>
273	<b>Clean Water SRF Construction Loan - SWRCB Division of Finance</b>	<b>Mon 11/18/13</b>	<b>NA</b>	<b>Mon 11/18/13</b>	<b>Fri 11/29/19</b>	<b>Mon 11/18/13</b>	<b>Fri 11/29/19</b>
288	<b>SWRCB Review of Complete Application</b>	<b>Mon 12/31/18</b>	<b>NA</b>	<b>Mon 12/31/18</b>	<b>Fri 11/29/19</b>	<b>Mon 12/31/18</b>	<b>Fri 11/29/19</b>
289	CWSRF Construction Loan Complete Application Deadline	Mon 12/31/18	Mon 12/31/18	Mon 12/31/18	Mon 12/31/18	Mon 12/31/18	Mon 12/31/18
290	Fundability Score Assigned	Thu 1/17/19	Thu 1/17/19	Fri 1/25/19	Fri 1/25/19	Thu 1/17/19	Thu 1/17/19
291	Fundability List Published	Sat 4/27/19	Sat 4/27/19	Fri 4/5/19	Fri 4/5/19	Sat 4/27/19	Sat 4/27/19
293	Funding Commitment Received	NA	NA	Fri 7/12/19	Fri 7/12/19	Fri 7/12/19	Fri 7/12/19
296	Receive Signed Loan Agreement	NA	NA	Fri 11/29/19	Fri 11/29/19	Fri 11/29/19	Fri 11/29/19
297	<b>WIFIA Loan</b>	<b>Fri 1/5/18</b>	<b>NA</b>	<b>Fri 1/5/18</b>	<b>Fri 8/9/19</b>	<b>Fri 1/5/18</b>	<b>Fri 8/9/19</b>
301	Draft WIFIA Loan Application Complete	Mon 7/2/18	Mon 7/2/18	Mon 7/2/18	Mon 7/2/18	Mon 7/2/18	Mon 7/2/18
302	WIFIA Loan Application Deadline	Mon 7/2/18	Mon 7/2/18	Mon 7/2/18	Mon 7/2/18	Mon 7/2/18	Mon 7/2/18
305	Receive Signed Loan Agreement	NA	NA	Fri 8/9/19	Fri 8/9/19	Fri 8/9/19	Fri 8/9/19
306	<b>Conveyance Facilities Project</b>	<b>Wed 11/15/17</b>	<b>NA</b>	<b>Wed 11/15/17</b>	<b>Fri 2/11/22</b>	<b>Wed 11/15/17</b>	<b>Fri 3/18/22</b>
307	<b>Lift Station and Offsite Pipelines - Design</b>	<b>Wed 11/15/17</b>	<b>NA</b>	<b>Wed 11/15/17</b>	<b>Fri 2/7/20</b>	<b>Wed 11/15/17</b>	<b>Fri 5/1/20</b>
322	<b>WWE Workshop: Task 2 Results Summary</b>	<b>Thu 9/27/18</b>	<b>Thu 9/27/18</b>	<b>Thu 9/27/18</b>	<b>Thu 9/27/18</b>	<b>Thu 9/27/18</b>	<b>Thu 9/27/18</b>
323	Lift Station Site Alternatives and Selection & Design Criteria	Thu 9/27/18	Thu 9/27/18	Thu 9/27/18	Thu 9/27/18	Thu 9/27/18	Thu 9/27/18
324	Pipeline Route Study and Preferred Alignment & Design Criteria	Thu 9/27/18	Thu 9/27/18	Thu 9/27/18	Thu 9/27/18	Thu 9/27/18	Thu 9/27/18
344	<b>WWE Task 5: Concept Design Report</b>	<b>Wed 4/18/18</b>	<b>Wed 4/18/18</b>	<b>Wed 4/18/18</b>	<b>Tue 7/9/19</b>	<b>Wed 4/18/18</b>	<b>Fri 8/30/19</b>
347	Submit to City	Tue 11/20/18	Tue 11/20/18	Tue 11/20/18	Tue 11/20/18	Tue 11/20/18	Tue 11/20/18
353	Final CDR Submittal	Fri 8/30/19	Fri 8/30/19	Tue 7/9/19	Tue 7/9/19	Fri 8/30/19	Fri 8/30/19
354	<b>WWE Task 6: Construction Documents and Specifications</b>	<b>Mon 12/17/18</b>	<b>NA</b>	<b>Mon 12/17/18</b>	<b>Fri 2/7/20</b>	<b>Mon 12/17/18</b>	<b>Fri 3/27/20</b>
355	<b>60% Design Submittal</b>	<b>Mon 12/17/18</b>	<b>NA</b>	<b>Mon 12/17/18</b>	<b>Tue 7/23/19</b>	<b>Mon 12/17/18</b>	<b>Thu 10/31/19</b>
359	Submit 60% Design to City	Tue 9/10/19	Tue 9/10/19	Tue 7/9/19	Tue 7/9/19	Tue 9/10/19	Tue 9/10/19
361	<b>90% Design Submittal</b>	<b>Wed 9/11/19</b>	<b>NA</b>	<b>Wed 7/10/19</b>	<b>Tue 10/29/19</b>	<b>Wed 9/11/19</b>	<b>Fri 1/31/20</b>
364	Submit 90% Design to City	NA	NA	Tue 10/15/19	Tue 10/15/19	Fri 1/17/20	Fri 1/17/20
371	<b>Final Bid Documents</b>	<b>NA</b>	<b>NA</b>	<b>Wed 1/1/20</b>	<b>Fri 2/7/20</b>	<b>Mon 2/3/20</b>	<b>Fri 3/27/20</b>



Morro Milestone								Morro Bay Project Schedule: Milestones																											
ID	Task Name	Actual Start	Actual Finish	Q1 19/20 Baseline Start	Q1 19/20 Baseline Finish	Scheduled Start	Scheduled Finish	Gantt Chart Timeline (Q1 2013 to Q1 2023)																											
374	Submit Final Bid Documents to City	NA	NA	Fri 2/7/20	Fri 2/7/20	Fri 3/27/20	Fri 3/27/20	[Gantt bar: 3/27]																											
380	<b>Lift Station and Offsite Pipelines - Bid and Construction Phase</b>	NA	NA	Fri 2/21/20	Fri 2/11/22	Wed 4/1/20	Fri 3/18/22	[Gantt bar: 0%]																											
381	<b>WWE Task 8.1: Bid Phase Services</b>	NA	NA	Fri 2/21/20	Fri 5/8/20	Wed 4/1/20	Wed 6/17/20	[Gantt bar: 0%]																											
382	Bid Advertise	NA	NA	Fri 2/21/20	Fri 2/21/20	Wed 4/1/20	Wed 4/1/20	[Gantt bar: 0%]																											
386	Award and Contracting, NTP (milestone)	NA	NA	Fri 5/8/20	Fri 5/8/20	Wed 6/17/20	Wed 6/17/20	[Gantt bar: 0%]																											
387	<b>WWE Task 8.2: Construction Phase Services</b>	NA	NA	Mon 5/11/20	Fri 2/11/22	Thu 6/18/20	Fri 3/18/22	[Gantt bar: 0%]																											
392	Substantial Completion	NA	NA	Fri 9/17/21	Fri 9/17/21	Fri 10/22/21	Fri 10/22/21	[Gantt bar: 0%]																											
394	Final Completion	NA	NA	Fri 11/19/21	Fri 11/19/21	Fri 12/24/21	Fri 12/24/21	[Gantt bar: 0%]																											
396	<b>Recycled Water Facilities</b>	NA	NA	Wed 12/25/19	Tue 6/21/22	Mon 11/30/20	Fri 6/23/23	[Gantt bar: 0%]																											
397	<b>Recycled Water Facilities - Design</b>	NA	NA	Wed 12/25/19	Tue 4/27/21	Mon 11/30/20	Fri 4/1/22	[Gantt bar: 0%]																											
402	30% Design Submittal	NA	NA	Tue 8/4/20	Tue 8/4/20	Fri 7/9/21	Fri 7/9/21	[Gantt bar: 0%]																											
405	60% Design Submittal	NA	NA	Tue 11/10/20	Tue 11/10/20	Fri 10/15/21	Fri 10/15/21	[Gantt bar: 0%]																											
408	90% Design Submittal	NA	NA	Tue 2/16/21	Tue 2/16/21	Fri 1/21/22	Fri 1/21/22	[Gantt bar: 0%]																											
411	Final Construction Documents Submittal	NA	NA	Tue 4/27/21	Tue 4/27/21	Fri 4/1/22	Fri 4/1/22	[Gantt bar: 0%]																											
412	<b>Recycled Water Facilities - Bid and Construction Phase</b>	NA	NA	Wed 4/28/21	Tue 6/21/22	Mon 4/4/22	Fri 6/23/23	[Gantt bar: 0%]																											
415	Substantial Completion	NA	NA	Thu 4/21/22	Thu 4/21/22	Fri 4/28/23	Fri 4/28/23	[Gantt bar: 0%]																											
416	Final Completion	NA	NA	Tue 6/21/22	Tue 6/21/22	Fri 6/23/23	Fri 6/23/23	[Gantt bar: 0%]																											
417	<b>WRF Onsite Improvements</b>	Wed 3/1/17	NA	Wed 3/1/17	Thu 6/9/22	Wed 3/1/17	Thu 10/27/22	[Gantt bar: 58%]																											
418	<b>WRF Onsite Improvements - Design-Build Procurement</b>	Wed 3/1/17	Tue 10/23/18	Wed 3/1/17	Tue 10/23/18	Wed 3/1/17	Tue 10/23/18	[Gantt bar: 100%]																											
419	<b>RFQ for Design/Construct Team - WRF Onsite Improvement</b>	Tue 10/10/17	Thu 1/4/18	Tue 10/10/17	Thu 1/4/18	Tue 10/10/17	Thu 1/4/18	[Gantt bar: 100%]																											
424	Qualifications Submittals Due	Thu 12/7/17	Thu 12/7/17	Thu 12/7/17	Thu 12/7/17	Thu 12/7/17	Thu 12/7/17	[Gantt bar: 100%]																											
426	<b>RFP for Design/Construct Team - WRF Onsite Improvements</b>	Wed 9/27/17	Tue 10/23/18	Wed 9/27/17	Tue 10/23/18	Wed 9/27/17	Tue 10/23/18	[Gantt bar: 100%]																											
430	City Council Review and Approval of Final RFP	Tue 1/23/18	Tue 1/23/18	Tue 1/23/18	Tue 1/23/18	Tue 1/23/18	Tue 1/23/18	[Gantt bar: 100%]																											
433	Proposals Due	Tue 5/8/18	Tue 5/8/18	Tue 5/8/18	Tue 5/8/18	Tue 5/8/18	Tue 5/8/18	[Gantt bar: 100%]																											
435	City Council Approve Selected DB Team	Wed 6/13/18	Wed 6/13/18	Wed 6/13/18	Wed 6/13/18	Wed 6/13/18	Wed 6/13/18	[Gantt bar: 100%]																											
437	City Council Approve Award DB Contract	Tue 10/23/18	Tue 10/23/18	Tue 10/23/18	Tue 10/23/18	Tue 10/23/18	Tue 10/23/18	[Gantt bar: 100%]																											
478	<b>WRF Onsite Improvements - Design-Build</b>	Thu 11/1/18	NA	Thu 11/1/18	Thu 6/9/22	Thu 11/1/18	Thu 10/27/22	[Gantt bar: 35%]																											
479	Notice to Proceed	Thu 11/1/18	Thu 11/1/18	Thu 11/1/18	Thu 11/1/18	Thu 11/1/18	Thu 11/1/18	[Gantt bar: 100%]																											
486	<b>BODR and 30 Percent Design</b>	Thu 11/1/18	Wed 3/27/19	Thu 11/1/18	Wed 4/3/19	Thu 11/1/18	Wed 3/27/19	[Gantt bar: 100%]																											
489	Submit Draft BODR and 30 Percent Design	Wed 3/6/19	Wed 3/6/19	Wed 3/20/19	Wed 3/20/19	Wed 3/6/19	Wed 3/6/19	[Gantt bar: 100%]																											
491	Draft BODR and 30 Percent Design Review Workshop	Wed 3/27/19	Wed 3/27/19	Wed 3/27/19	Wed 3/27/19	Wed 3/27/19	Wed 3/27/19	[Gantt bar: 100%]																											
492	<b>60 Percent Design</b>	Thu 3/21/19	Fri 9/13/19	Thu 3/21/19	Thu 8/15/19	Thu 3/21/19	Fri 9/13/19	[Gantt bar: 100%]																											
494	Submit 60 Percent Design	Wed 7/31/19	Wed 7/31/19	Thu 8/1/19	Thu 8/1/19	Wed 7/31/19	Wed 7/31/19	[Gantt bar: 100%]																											
497	<b>90 Percent Design</b>	Wed 8/14/19	NA	Fri 8/16/19	Tue 12/10/19	Wed 8/14/19	Wed 1/15/20	[Gantt bar: 37%]																											
499	Submit 90 Percent Design	NA	NA	Thu 10/24/19	Thu 10/24/19	Tue 11/12/19	Tue 11/12/19	[Gantt bar: 100%]																											
502	<b>Grading Design</b>	Thu 2/7/19	NA	Thu 2/7/19	Wed 5/29/19	Thu 2/7/19	Mon 9/9/19	[Gantt bar: 88%]																											
506	Issue Grading Package for Construction	NA	NA	NA	NA	Mon 9/9/19	Mon 9/9/19	[Gantt bar: 100%]																											
507	<b>MBR Equipment Procurement</b>	Wed 2/20/19	Mon 8/19/19	Thu 2/21/19	Mon 7/15/19	Wed 2/20/19	Mon 8/19/19	[Gantt bar: 100%]																											
514	Issue PO	Mon 8/19/19	Mon 8/19/19	Mon 7/15/19	Mon 7/15/19	Mon 8/19/19	Mon 8/19/19	[Gantt bar: 100%]																											
515	<b>Construction</b>	Mon 10/21/19	NA	Fri 8/9/19	Fri 4/16/21	Mon 10/21/19	Thu 10/28/21	[Gantt bar: 3%]																											
517	Issue Construction NTP	NA	NA	Fri 8/9/19	Fri 8/9/19	Mon 2/3/20	Mon 2/3/20	[Gantt bar: 0%]																											
522	<b>Startup, Testing, and Training</b>	NA	NA	Fri 9/27/19	Thu 11/11/21	Wed 9/25/19	Mon 4/11/22	[Gantt bar: 0%]																											
530	Substantial Completion	NA	NA	Thu 11/11/21	Thu 11/11/21	Mon 4/11/22	Mon 4/11/22	[Gantt bar: 0%]																											
534	<b>Performance and Operational Testing Period</b>	NA	NA	Fri 11/12/21	Thu 6/9/22	Tue 4/12/22	Thu 10/27/22	[Gantt bar: 0%]																											
537	Final Completion	NA	NA	Thu 6/9/22	Thu 6/9/22	Thu 10/27/22	Thu 10/27/22	[Gantt bar: 0%]																											
538	<b>Conformance with Time Schedule Order</b>	NA	NA	Thu 11/11/21	Thu 11/11/21	Mon 4/11/22	Mon 4/11/22	[Gantt bar: 0%]																											